

[Print](#)

Project Name: FSM - NEW CIRCLING

Project Reason: ORDER 8260.3, CHAPTER 2, NEW CIRCLING CRITERIA APPLIED. CONTROLLING OBSTACLES: CAT A/B: 828 TOWER (05-002405) 352046.69N/0942344.43W (2A) (828 MSL + 300 ROC = 1128 (1140 MDA), CAT C/D: 1047 TOWER (05-000057) 352116.00N/0942554.00W (4D) (1047 MSL + 300 ROC + 50 AC = 1397 (1400 MDA), CAT E: 950 AAO 351539.26N/0942355.53W (2C) (950 MSL + 300 ROC = 1250 (1260 MDA). RADII: 1.30, 1.82, 2.86, 3.74, 4.67. UPDATED ALTERNATE MINIMUMS DUE TO VISIBILITY CHANGES.

Last Updated By: Steven Dougherty

Last Updated At: 2021-03-18 16:33:42.028236

Status: Verified **1/1849**



!FDC X/XXXX FSM IAP FORT SMITH RGNL, FORT SMITH, AR. VOR/DME OR TACAN RWY 7, AMDT 11D... CIRCLING CAT C/D/E MDA 1400/HAA 931, VISIBILITY CAT C 2 3/4, CAT D/E 3. ALTERNATE MINIMUMS: STANDARD EXCEPT CAT C 1000-2 3/4, CAT D/E 1000-3. THIS IS VOR/DME OR TACAN RWY 7, AMDT 11E. 2103181633-PERM

*Digitally signed by*  
**JASON KRETSCHMER**  
Mar 29, 2021