

[Print](#)

Project Name: CQW CIRC ICON R8

Project Reason: CAT A CONTROLLING OBSTACLE: 389 TREE 344342.00N/0795839.00W (2C). 389 (OBS) + 300 (ROC) = 700 MDA/641 HAA. CAT B: 399 TREE 344412.00N/0795848.00W (2C). 399 (OBS) + 300 (ROC) = 700 MDA/641 HAA. CAT C/D: 45-000194 696 TWR 344020.00N/0795601.00W (1D). 696 (OBS) + 300 (ROC) + 50 (AC) = 1060 MDA/821 HAA. VISI: CAT C: 1 1/2 D: 2 3/4. RADII: A: 1.30 B: 1.81 C: 2.85 D: 3.72. STRAIGHT IN MINIMUMS NOT VERIFIED. BACKUP ALTIMETER NOTE UPDATED. ORDER 8260.3, CHAPTER 2, NEW CIRCLING CRITERIA APPLIED

Last Updated By: Rose Boone-Walt

Last Updated At: 2021-11-30 16:15:20.12001

Status: Verified **1/3793**



!FDC X/XXXX CQW IAP CHERAW MUNI/LYNCH BELLINGER FLD, CHERAW, SC. RNAV (GPS) RWY 8, ORIG-B... CIRCLING CAT C/D MDA 1060/HAA 821; VIS CAT C 2 1/2, CAT D 2 3/4. CHANGE NOTE TO READ: WHEN LOCAL ALTIMETER SETTING NOTE RECEIVED, USE DARLINGTON ALTIMETER SETTING AND INCREASE ALL MDA 60 FT AND CIRCLING CAT C/D VISIBILITY 1/4 SM. THIS IS RNAV (GPS) RWY 8, ORIG-C. 2111301615-PERM

*Digitally signed by*  
**JASON KRETSCHMER**  
Jan 12, 2022