


Flight Procedures Cover Page	Task Action: FLIGHT CHECK	Task Type: Textual DP	Estimated Chart Date: 07/14/2022	APWS Task ID: 45ABEDAB04444A4387EF3F56AC66D62B	APWS Project ID: 05C520A53D9B4E6DB6F9B169AA9C3B9D
Procedure: TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES Amdt 2		Enroute: NO	Specialist: Carlson, Kelly		Agreement Number:
Airport ID: KWWR			Airport City: WOODWARD		State: OK
Facility ID:	Facility Type:	Flight Inspection Remark Type: New FC Slot			
<p>Procedure Comments: FULL AMENDMENT COMPLETED UTILIZING ACTIVE DATA</p> <p>THIS CANCELS FDC NOTAM 1/1108</p> <p>CONTACT MARK ADAMS 405-954-9946</p> <div style="text-align: right;">  <p>Digitally signed by <b>MARK D ADAMS</b> May 13, 2022</p> </div>					

<b>FIPC BASIC FORM</b>						
<b>PROCEDURE:</b> TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE			<b>AIRPORT NAME:</b> WEST WOODWARD		<b>AIRPORT ID:</b> KWWR	<b>SPECIAL CONTROL NO:</b> OP-04-037-22
<b>FAC ID:</b> KWWR		<b>CITY:</b> WOODWARD			<b>ST:</b> OK	<b>ORIG CHART DATE:</b> 07/14/2022
<b>DFL TYPE:</b> PROC/T	<b>THIRD PARTY:</b> <input type="checkbox"/> YES	<b>EST. TIME ON SITE:</b> 0.4	<b>REIMB. NUMBER:</b>	<b>PTS TASK ID:</b>		
<b>PREFLIGHT NOTES</b>						
<b>REVIEWER:</b> jeffrey j scorse					<b>DATE:</b> 05/06/2022	
<b>COMMENTS:</b>					<b>CHECK ONE:</b> <input checked="" type="checkbox"/> FLT CK REQ <input type="checkbox"/> NFCR <input type="checkbox"/> REJECT <div style="display: flex; justify-content: space-between; border-top: 1px solid black; margin-top: 5px;"> <span></span> <span>YES</span> <span>NO</span> </div> <div style="display: flex; justify-content: space-between; border-top: 1px solid black; margin-top: 5px;"> <span>CPV COMPLETE?</span> <span>X</span> <span></span> </div>	
<b>PROCEDURE RESULTS</b>						
<b>INSPECTION DATE:</b> 05/06/2022	<b>CREW #:</b> VN479	<b>N #:</b> N72	<b>INSTRUMENT PROCEDURE STATUS:</b> <input checked="" type="checkbox"/> SAT <input type="checkbox"/> SAT W/CHANGES <input type="checkbox"/> UNSAT		<b>ARINC CODING:</b> <input type="checkbox"/> SAT <input type="checkbox"/> SAT/GOLD <input type="checkbox"/> UNSAT	
<b>FLIGHT INSPECTOR SIGNATURE:</b> jeffrey j scorse @ 05/06/2022 18:53			<b>PRINTED NAME:</b> SCORSE, JEFFREY JAMES			<b>NOTAM INITIATED?</b> <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
<b>FLIGHT INSPECTOR REMARKS:</b> Complete SAT						
<b>IN-FLIGHT OBSTACLE REPORT</b>						
<b>OBSTRUCTION ID #:</b>	<b>COORDINATES OR LOCATION:</b>	<b>GNSS ALTITUDE (MSL):</b>	<b>BAROMETRIC ALTITUDE (MSL):</b>	<b>HEIGHT ABOVE GROUND LEVEL:</b>		



22027

# TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)



## WATONGA, OK

WATONGA RGNL (JWG)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

AMDT 1 25OCT07 (07298) (FAA)

TAKEOFF MINIMUMS:

**Rwy 17**, 400-2 or std. with a min. climb of 315' per NM to 2000.

TAKEOFF OBSTACLE NOTES:

**Rwy 17**, vehicle on road 165' from DER, 471' left of centerline, 15' AGL/1554' MSL.

Elevator 5609' from DER, 614' left of centerline, 177' AGL/1694' MSL.

**Rwy 35**, trees beginning 3318' from DER, 435' left of centerline, up to 100' AGL/1689' MSL.

Vehicle on road 284' from DER, 471' right of centerline, 15' AGL/1584' MSL.

## WEATHERFORD, OK

THOMAS P. STAFFORD (OJA)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

AMDT 1 10MAY07 (07130) (FAA)

DEPARTURE PROCEDURE:

**Rwy 17**, climb via heading 188° to 2500 before proceeding on course.

TAKEOFF OBSTACLE NOTES:

**Rwy 17**, truck on road 682' from DER, crossing centerline, 17' AGL/1636' MSL.

Multiple trees beginning 2605' from DER, 652' right of centerline, up to 100' AGL/1699' MSL.

**Rwy 35**, tree 1421' from DER, 413' right of centerline, 40' AGL/1649' MSL.

## WEST MEMPHIS, AR

WEST MEMPHIS MUNI (AWM)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

AMDT 1 18MAY00 (00139) (FAA)

TAKEOFF OBSTACLE NOTES:

**Rwy 17**, 101' AGL trees 2155' from DER, 196' right of centerline.

## WOODWARD, OK

WEST WOODWARD (WWR)

TAKEOFF MINIMUMS AND (OBSTACLE) DEPARTURE PROCEDURES

AMDT 1A 25OCT07 (07298) (FAA)

DEPARTURE PROCEDURE:

**Rwy 17**, climb heading 172° to 3100 before proceeding on course.

# OLD

24 FEB 2022 to 24 MAR 2022

24 FEB 2022 to 24 MAR 2022



22027

# TAKEOFF MINIMUMS, (OBSTACLE) DEPARTURE PROCEDURES, AND DIVERSE VECTOR AREA (RADAR VECTORS)



SC-1

