

[Print](#)

Project Name: IND, RNAV (RNP) Z RWY 23L - MINS INCREASE

Project Reason: NEW FINAL SEGMENT CONTROLLING OBSTACLE: 839 MSL BUILDING (18-054935) 394335.00N/0861547.00W (4D). RNP 0.30 CHANGED FROM DA 1154/HAT 364 TO DA 1163/HAT 373. ADDED PBN REQUIREMENTS NOTE: RNP AR APCH - NAV SPEC REQUIREMENT PER 8260.19H, 8-6-8 AND 8260.58, TBL 1-2-1. REVISED NOTE "FOR UNCOMPENSATED BARO-VNAV SYSTEMS, PROCEDURE NA BELOW -18C (0F) OR ABOVE 54C (130F)" TO "FOR UNCOMPENSATED BARO-VNAV SYSTEMS, PROCEDURE NA BELOW -18C OR ABOVE 54C" PER 8260.19H, 8-6-9.S.

Last Updated By: Jason Kretschmer

Digitally signed by

DAVID DANNER

Last Updated At: 2019-12-03 19:48:57.094516

Dec 10, 2019

Status: Draft

9/4956

!FDC X/XXXX IND IAP INDIANAPOLIS INTL, INDIANAPOLIS, IN. RNAV (RNP) Z RWY 23L, AMDT 2... RNP 0.30 DA 1163/HAT 373. CHART NOTE: RNP AR APCH. DELETE NOTE: FOR UNCOMPENSATED BARO-VNAV SYSTEMS, PROCEDURE NA BELOW -18C (0F) OR ABOVE 54C (130F). CHART NOTE: FOR UNCOMPENSATED BARO-VNAV SYSTEMS, PROCEDURE NA BELOW -18C OR ABOVE 54C. THIS IS RNAV (RNP) Z RWY 23L, AMDT 2A. 1912031948-PERM

QUALITY
6
CHECKED