

[Print](#)

Project Name: FXY NEW CIR RADII

Project Reason: NEW CIRCLING RADII: CAT A: 1.31, CAT B: 1.85, CAT C: 2.91 AND CAT D 3.80. CONTROLLING OBSTACLE CAT A 1350 MSL TREE 431445.00N/0933548.00W (2C), OBS 1350 + ROC 300 = 1650 (1660). CONTROLLING OBSTACLE CAT B 1396 MSL ELEVATOR (19-001306) 421549.00N/0933804.00W (5D), OBS 1396 + ROC 300 + AC 50 = 1746 (1760). CONTROLLING OBSTACLE CAT C/D 1722 MSL TOWER (19-027601) 431659.27N/0933748.82W (2C), OBS 1722 + ROC 300 = 2022 (2040). UPDATE NOTES AND ALTERNATE MINIMUMS AS REQUIRED. CIRCLING ICON ADDED TO VOR-A.

Last Updated By: Andre Marsh

Last Updated At: 2020-10-02 14:15:27.950948

Status: Verified

!FDC X/XXXX FXY IAP FOREST CITY MUNI, FOREST CITY, IA. RNAV (GPS) RWY 33, ORIG-B... CIRCLING CAT C MDA 2040/HAA 811, CAT D 2040/HAA 811, CAT C VIS 2 1/2, CAT D VIS 2 3/4. ALTERNATE MINIMUMS: STANDARD EXCEPT CAT C 800-2 1/2, CAT D 800-2 3/4. 2010021415-2311021414EST