

[Print](#)

Project Name: HQU - NEW CIRCLING AREAS

Project Reason: ORDER 8260.3, CHAPTER 2, NEW CIRCLING CRITERIA APPLIED. New circling areas established based on existing procedures at airport. Controlling obstacles: CAT A TOWER (13-003135) 333251.00N/0823041.00W 710 (4D) CAT B TOWER (13-054941) 333020.22N/0822958.73W 714 (2C) CAT C TOWER (13-000240) 332905.00N/0823005.00W 859 (3C) CAT D TOWER (13-000451) 332820.00N/0823101.00W 881 (4D) RADII: CAT A 1.30, CAT B 1.82, CAT C 2.86, CAT D 3.74. UPDATED BACKUP ALTIMETER ADJUSTMENT NOTE.

Last Updated By: Jason Kretschmer

Last Updated At: 2021-03-04 14:33:22.713729

Status: Active **1/0928**

!FDC X/XXXX HQU IAP THOMSON-MCDUFFIE COUNTY, THOMSON, GA. VOR/DME-A, AMDT 4... CIRCLING CAT C MDA 1160/HAA 659, CAT D MDA 1240/HAA 739, CAT C VIS 1 3/4, CAT D VIS 2 1/4. CHANGE BACKUP ALTIMETER NOTE TO READ: WHEN LOCAL ALTIMETER SETTING NOT RECEIVED, USE DANIEL FIELD ALTIMETER SETTING AND INCREASE ALL MDAS 80 FEET AND VISIBILITY CAT C 1/4 SM AND CAT D 1/2 SM. ALTERNATE MINIMUMS: STANDARD EXCEPT CAT D 800-2 1/4, NA WHEN LOCAL WEATHER NOT AVAILABLE. THIS IS VOR/DME-A, AMDT 4A. 2103041432-PERM

Digitally signed by
JASON KRETSCHMER
Sep 17, 2020

