

[Print](#)

Project Name: KLQK NEW CIRCLING RADII APPLIED

Project Reason: NEW CIRCLING RADII: CAT A: 1.30 CAT B: 1.82, C: 2.90 AND D: 3.78. NEW CONTROLLING OBSTACLE CAT A 1195 MSL TANK (45-001122) 344941.00N/0844139.00W (1A), OBS 1195 + ROC 300 = 1495 (1500/CURRENT 1560). NEW CONTROLLING OBSTACLE CAT B 1314 MSL TOWER (45-020024) 344709.12N/0824048.30W (2C), OBS 1314 + ROC 300 = 1614 (1620). NEW CONTROLLING OBSTACLE CAT C 1314 MSL TOWER (45-020024) 344709.12N/0824048.30W (2C), OBS 1314 + ROC 300 = 1614 (1620). NEW CONTROLLING OBSTACLE CAT D 1473 MSL AAO 345055.60N/0823757.23W (2C), OBS 1473 + ROC 300 = 1773 (1780). UPDATE ALTIMETER NOTE. Order 8260.3, chapter 2, New Circling Criteria Applied

Last Updated By: James Lafferty

Last Updated At: 2021-04-15 17:43:48.779733

1/2780

Status: Draft

!FDC X/XXXX LQK IAP PICKENS COUNTY, PICKENS, SC. RNAV (GPS) RWY 23, ORIG-A... LNAV CAT C VIS 1 3/8. CIRCLING CAT B/C MDA 1620/HAA 607, CAT D MDA 1780/HAA 767, VIS CAT C 1 3/4, VIS CAT D 2 1/2. CHANGE NOTE TO READ: WHEN LOCAL ALTIMETER SETTING NOT RECEIVED, USE CLEMSON ALTIMETER SETTING AND INCREASE LPV DA TO 1356 FEET AND VISIBILITY ALL CATS 1/4 SM; INCREASE LNAV/VNAV DA TO 1594 FEET; INCREASE ALL MDAS 60 FEET AND LNAV CAT C AND CIRCLING CAT D VISIBILITY 1/4 SM, INCREASE LNAV CAT D VISIBILITY 1/8 SM. THIS IS RNAV (GPS) RWY 23, ORIG-B. 2104151743-PERM

Digitally signed by
DAVID TEFFETELLER
Apr 21, 2021

QUALITY
45
CHECKED