

[Print](#)

Project Name: IPJ - NEW CIRCLING OBST; UPDATE ALTIMETER AND HELO NOTES.

Project Reason: NEW CIRC CAT A OBST, 100 AGL/1099 MSL TREE @ 352807.19N-0811016.97W 2C AC, (OBS EL) 1099 + (ROC) 300 = 1399 ROUNDED TO 1400. NEW CIRC CAT B OBST, 111 AGL/1117 MSL TANK 37-022481 @ 352925.80N-0811156.11W 1A AC, (OBS EL) 1117 + (ROC) 300 = 1417 ROUNDED TO 1420. UPDATE ALTIMETER SETTING AND HELICOPTER NOTES.

Last Updated By: MICHAEL MELSEN

Last Updated At: 2017-12-15 12:54:09.994552

Status: Verified 7/7046

!FDC X/XXXX IPJ IAP LINCOLNTON-LINCOLN COUNTY RGNL, Lincolnton, NC. ILS Z OR LOC Z RWY 23, ORIG-A...
GATEQ FIX MINIMUMS CIRCLING CAT A MDA 1400/HAA 522, CAT B MDA 1420/HAA 542. CHART NOTE: RWY 23
HELICOPTER VISIBILITY REDUCTION BELOW 3/4 SM NOT AUTHORIZED. DELETE NOTE: HELICOPTER VISIBILITY
REDUCTION BELOW 3/4 SM NOT AUTHORIZED. CHART NOTE: WHEN LOCAL ALTIMETER SETTING NOT RECEIVED,
USE CHARLOTTE ALTIMETER SETTING: INCREASE DA TO 1212 FEET AND VISIBILITY 1/8 SM; INCREASE ALL MDAS
80 FEET AND VISIBILITY S-LOC 23 CATS C/D 1/8 SM AND CIRCLING CATS C/D 1/4 SM AND GATEQ FIX MINIMUMS
CATS C/D 1/4 SM. DELETE NOTE: WHEN LOCAL ALTIMETER SETTING NOT RECEIVED, USE CHARLOTTE
ALTIMETER SETTING AND INCREASE ALL DA 63 FEET AND ALL MDA 80 FEET; INCREASE S-LOC 23 CATS C/D
VISIBILITY 1/8 MILE, INCREASE S-ILS 23 ALL CATS AND CIRCLING CATS C/D VISIBILITY 1/4 MILE, INCREASE GATEQ
FIX MINIMUMS S-LOC 23 CATS C/D AND CIRCLING CATS C/D VISIBILITY 1/4 MILE. THIS IS ILS Z OR LOC Z RWY 23,
ORIG-B. 1712151254-PERM *Digitally signed by*

VICTOR B NASO

Dec 20, 2017

