

[Print](#)

Project Name: KMQS ILS OR LOC RWY 29, P-NOTAM

Project Reason: TEAM 1 - COATESVILLE, PA. - DUE TO REVISED SURVEY DATA CIRCLING MINIMA FOR CATS A/B/D ARE RAISED 20 FEET. CIRCLING CATS A/B OBSTACLE IS 822 MSL WATER TANK (KMQST000541) 395833.87N-0755249.09W, ACCURACY CODE 1A. CATS A/B CMDA: 822 MSL (OBST) + 300 (ROC) = 1122 ROUNDED TO 1140, HAA INCREASED FROM 460 TO 480. CAT D OBSTACLE IS 946 MSL TREE (KMQST000859) 395941.54N-0755504.88W, ACCURACY CODE 1A. CAT D CMDA: 946 (OBST) + 300 (ROC) = 1246 ROUNDED TO 1260, HAA INCREASED FROM 580 TO 600. PER IPDS REVIEW, 34:1 PENETRATIONS EXIST, NO 20:1S. HELICOPTER NOTE UPDATED PER 8260.19G 8-6-5 (1)(3).

Last Updated By: Carlos Escalante

Last Updated At: 2017-07-28 18:14:55.994292

Status: Verified **#7/7990**

!FDC X/XXXX MQS IAP CHESTER COUNTY G O CARLSON, Coatesville, PA. ILS OR LOC RWY 29, AMDT 7... CIRCLING CATS A/B MDA 1140/HAA 480. CIRCLING CAT D MDA 1260/HAA 600. CHART NOTE: RWY 29 HELICOPTER VISIBILITY REDUCTION BELOW 3/4 SM NOT AUTHORIZED. DELETE NOTE: VISIBILITY REDUCTION BY HELICOPTER NA. THIS IS ILS OR LOC RWY 29, AMDT 7A. 1707281814-PERM

