

Print

Project Name: STC Increase Circling Radii

Project Reason: Order 8260.3, Chapter 2, new circling criteria applied. Only circling mins verified. Circling controlling obstacles - Cat A/B 1189 Tree 453339.62N / 0940218.79W (2C) $1189 + 300 = 1489$ (1500), Cat C 1316 Tower (27-001019) 453339.62N / 0940218.79W (1A) $1316 + 300 = 1616$ (1620), Cat D 1508 Tower (27-000250) 453336.00N / 0940823.00W (4D) $1508 + 50 + 300 = 1858$ (1860), Radii: Cat A 1.30, Cat B 1.84, Cat C 2.90, Cat D 3.79.

Last Updated By: DALE SICKELS

Last Updated At: 2021-10-06 11:31:30.95131

Status: Verified **1/9016**



!FDC X/XXXX STC IAP ST CLOUD RGNL, ST CLOUD, MN. RNAV (GPS) RWY 5, ORIG-B... CIRCLING CAT C MDA 1620/HAA 589. CHANGE NOTE TO READ: WHEN LOCAL ALTIMETER SETTING NOT RECEIVED, USE LITTLE FALLS ALTIMETER SETTING: INCREASE ALL MDA 80 FEET AND VISIBILITY LNAV CAT C 1/8 SM AND CIRCLING CAT C 1/4 SM. THIS IS RNAV (GPS) RWY 5, ORIG-C. 2110061131-PERM

Digitally signed by
JASON KRETSCHMER
Oct 15, 2021