

[Print](#)

Project Name: LNN - New Circling Area

Project Reason: ORDER 8260.3, CHAPTER 2, NEW CIRCLING CRITERIA APPLIED Circling Obstructions: CAT A: 759 Tree 413949.00N/ 0812243.00W (2C) 759+300=1059 rounded to 1060 CAT B: 837 Pole (39-002633) 413918.85N/0812221.85W (5D) 837+300+AC50=1187 rounded to 1200. CAT C: 1212 Stack (39-000556) 414014.01N/0812634.03W (1B) 1212+300=1512 rounded to 1520. Visibility Updated for Circling CAT C to 2 3/4. Alternate minimums updated to add CAT C 900-2 3/4, NA when local Weather Not Available. Backup Altimeter Note updated on back of forms only. RADII: 1.30, 1.83, 2.87. Updated PBN requirements Note to RNP APCH-GPS.

Last Updated By: Ralph Miller

Last Updated At: 2022-07-06 11:42:36.902007

Status: Verified **2/0066**

!FDC X/XXXX LNN IAP LAKE COUNTY EXEC, WILLOUGHBY, OH. RNAV (GPS) RWY 5, ORIG-B... CIRCLING CAT C MDA 1520/HAA 894, CIRCLING CAT C VIS 2 3/4. ALTERNATE MINIMUMS: CAT A, B 900-2, CAT C 900-2 3/4, NA WHEN LOCAL WEATHER NOT AVAILABLE. DELETE PBN REQUIREMENTS NOTE: RNP APCH. PBN REQUIREMENTS NOTE: RNP APCH-GPS. THIS IS RNAV (GPS) RWY 5, ORIG-C. 2207061142-PERM

Digitally signed by
JASON KRETSCHMER
Jul 12, 2022

QUALITY
40
CHECKED