

[Print](#)

Project Name: RYV NEW CIR RADII

Project Reason: NEW CIRCLING RADII: CAT A: 1.30, CAT B: 1.83, CAT: 2.88 AND CAT D 3.77. CONTROLLING OBSTACLE CAT A 1020 MSL 55-001537 TANK 431115.00N/0884234.00W (4D), OBS 1020 + ROC 300 + AC 50 = 1370 (1380). CONTROLLING OBSTACLE CAT B 1083 MSL 55-001989 TOWER 431130.90N/0884509.10W (4D), OBS 1083 + ROC 300 + AC 50 = 1433 (1440). CONTROLLING OBSTACLE CAT C 1359 MSL TOWER 55-000798 431143.00N/0884517.00W (5D), OBS 1359 + ROC 300 + AC 50 = 1709 (1720). CAT D CIRCLING: CONTROLLING OBSTACLE CAT D 1359 MSL TOWER 55-000798 431143.00N/0884517.00W (5D), OBS 1359 + ROC 300 + AC 50 = 1709 (1720). UPDATED NOTES AND ALTERNATE MINIMUMS AS REQUIRED.

Last Updated By: Andre Marsh

Last Updated At: 2020-08-05 13:21:28.241038

Status: Verified

!FDC X/XXXX RYV IAP WATERTOWN MUNI, WATERTOWN, WI. VOR RWY 29, ORIG-C... S-29 CAT C VIS 1 3/4. CIRCLING CAT C MDA 1720/HAA 887. CIRCLING CAT C VIS 2 3/4. ALTERNATE MINIMUMS: STANDARD; EXCEPT CAT C 900-2 3/4, CAT D 900-3; NA WHEN LOCAL WEATHER NOT AVAILABLE. 2008051321-2103171320EST