

[Print](#)

Project Name: KHRJ NEW CIRCLING RADII APPLIED

Project Reason: NEW CIRCLING RADII: CAT A: 1.30, CAT B: 1.81, AND C: 2.85. NEW CONTROLLING OBSTACLE CAT A 320 MSL TREE 352419.25N/0784320.34W (2C), OBS 320 + ROC 300 = 620 (620). NEW CONTROLLING OBSTACLE CAT B 352 MSL TOWER (37-001045) 352437.00N/0784420.00W (5D), OBS 352 + ROC 300 + AC 50= 702 (720), NEW CONTROLLING OBSTACLE CAT C 475 MSL TOWER (37-002751) 352246.00N/0784049.00W (1A), OBS 475 + ROC 300 = 775 (780). UPDATED NOTES AS REQUIRED. Order 8260.3, chapter 2, New Circling Criteria Applied.

Last Updated By: James Lafferty

Last Updated At: 2021-06-10 12:40:28.051129

1/1352

Status: Draft

!FDC X/XXXX HRJ IAP HARNETT RGNL JETPORT, ERWIN, NC. LOC RWY 5, ORIG-A... CIRCLING CAT A MDA 620/HAA 418, CAT B MDA 720/HAA 518, CAT C MDA 780/HAA 578. CHANGE NOTE TO READ: WHEN LOCAL ALTIMETER SETTING NOT RECEIVED, USE SMITHFIELD ALTIMETER SETTING AND INCREASE ALL MDAS 60 FEET AND S-5 CAT C VISIBILITY 1/8 SM AND CIRCLING CAT C VISIBILITY 1/4 SM. THIS IS LOC RWY 5, ORIG-B. 2106101240-PERM

Digitally signed by  
**DAVID TEFFETELLER**  
Jun 11, 2021

QUALITY  
45  
CHECKED