

Print

Project Name: I63 Circling Radii Increase

Project Reason: Order 8260.3, Chapter 2, new circling criteria applied. Only circling mins verified. Updated local and back-up altimeter sources to match AIRNAV. Circling controlling obstacles - Cat A: 844 Tree 400019.21n / 0904747.73w (3C) 844 + 300 = 1144 (1160), Cat B: 849 Tree 400006.00n / 0905012.00 (2C) 849 + 300 = 1149 (1160), Cat C/D: 1005 Tower (17-001846) 395752.00n / 0905752.00w (5D) 1005 + AC50 + 300 = 1355 (1360), Radii 1.30, 1.83, 2.88, 3.76.

Last Updated By: DALE SICKELS

Last Updated At: 2021-10-05 19:42:46.734048

Status: Verified **1/8510**



!FDC X/XXXX I63 IAP MOUNT STERLING MUNI, MOUNT STERLING, IL. RNAV (GPS) RWY 18, ORIG-A... CIRCLING CAT C/D MDA 1360/HAA 626, VIS CAT C 1 3/4. ALTERNATE MINIMUMS: STANDARD; NA WHEN LOCAL WEATHER NOT AVAILABLE. CHANGE NOTE TO READ: WHEN LOCAL ALTIMETER SETTING NOT RECEIVED, USE QUINCY ALTIMETER SETTING: INCREASE CIRCLING CAT C AND D MDA 60 FEET AND VISIBILITY CIRCLING CAT C AND D 1/4 SM. THIS IS RNAV (GPS) RWY 18, ORIG-B. 2110051942-PERM

Digitally signed by
JASON KRETSCHMER
Oct 15, 2021