

Project Name: BXG - CIRCLING RADII INCREASE

Project Reason: ORDER 8260.3, CHAPTER 2, NEW CIRCLING CRITERIA APPLIED. ONLY CIRCLING MINS VERIFIED.

CIRCLING CONTROLLING OBSTACLES:

CAT A 449 TREE 330255.00N/0815953.00W (2C) 449+300+69(RA) = 818 (820)

CAT B 466 TOWER (13-132288) 330353.17N/0815910.21W (4D) 466+300+50(AC)+69(RA) = 885 (900)

CAT C 653 TOWER (13-126982) 330427.11N/0815915.55W (4D) 653+300+50(AC)+69(RA) = 1072 (1080)

RADII – CAT A 1.30, CAT B 1.82, CAT C 2.85

INCORPORATES NOTAM 1/3294

Last Updated By: Patrick Combs

Last Updated At: 2022-07-25 19:41:09.869095

Status: Verified **2/4378**

!FDC X/XXXX BXG IAP BURKE COUNTY, WAYNESBORO, GA. RNAV (GPS) RWY 8, ORIG-B... AIRPORT ELEVATION 309. CIRCLING CAT A HAA 551, CAT B MDA 900/HAA 591, CAT C MDA 1080/HAA 771, VIS CAT C 2 1/4. CHANGE PBN REQUIREMENTS NOTE TO READ: RNP APCH - GPS. THIS IS RNAV (GPS) RWY 8, ORIG-C. 2207251941-PERM

Digitally signed by
JASON KRETSCHMER
Aug 22, 2022

QUALITY
40
CHECKED