

[Print](#)

Project Name: IPJ - R5 NEW CIRCLING OBST; UPDATE ALTIMETER AND HELO NOTES

Project Reason: CIRCLING CAT A MDA 1400/HAA 522, CAT B MDA 1420/HAA 542. UPDATE ALTIMETER SETTING NOTE AND HELICOPTER NOTE. TDZE AND AIRPORT ELEVATION CHANGED FROM 877 TO 878 SO LPV AND LNAV/VNAV DA AND LNAV HATS AND CIRCLING CAT A/B HAAS NEED TO BE UPDATED. CIRCLING CAT C/D NO CHANGE AS HAAS INCORRECTLY DOCUMENTED ON AMDT 1B, NOW WITH AMDT 1C ARE CORRECT. NEW CIRCLING CAT A OBSTACLE: 100 AGL/1099 MSL TREE AT 352807.19N/0811016.97W; AC 2C, (OBS EL) 1099 + (ROC) 300 = 1399 ROUNDED TO 1400. NEW CIRCLING CAT B OBSTACLE: 111 AGL/1117 MSL TANK 37-022481 AT 352925.80N/0811156.11W, AC 1A, (OBS EL) 1117 + (ROC) 300 = 1417 ROUNDED TO 1420.

Last Updated By: MICHAEL MELSEN

Last Updated At: 2017-12-19 14:54:47.319962

Status: Active

!FDC 7/7074 IPJ IAP LINCOLNTON-LINCOLN COUNTY RGNL, Lincolnton, NC. RNAV (GPS) RWY 5, AMDT 1B... LPV DA 1332. LNAV/VNAV DA 1400. LNAV HAT 482 ALL CATS. CHART TDZE 878. CHART AIRPORT ELEV 878. CIRCLING CAT A MDA 1400/HAA 522, CAT B MDA 1420/HAA 542. CHART NOTE: RWY 5 HELICOPTER VISIBILITY REDUCTION BELOW 1 SM NOT AUTHORIZED. DELETE NOTE: VISIBILITY REDUCTION BY HELICOPTERS NA. CHART NOTE: WHEN LOCAL ALTIMETER SETTING NOT RECEIVED, USE CHARLOTTE ALTIMETER SETTING: INCREASE LPV DA TO 1395 FEET, LNAV/VNAV DA TO 1463 FEET AND VISIBILITY LNAV/VNAV 1/4 SM; INCREASE ALL MDAS 80 FEET AND VISIBILITY CATS C AND D 1/4 SM. DELETE NOTE: WHEN LOCAL ALTIMETER SETTING NOT RECEIVED, USE CHARLOTTE ALTIMETER SETTING AND INCREASE ALL DA 63 FEET AND ALL MDA 80 FEET, INCREASE LPV CATS A-C VISIBILITY 1/8 MILE, LNAV-VNAV CATS A-C, LNAV CATS C/D AND CIRCLING CATS C/D VISIBILITY 1/4 MILE. THIS IS RNAV (GPS) RWY 5, AMDT 1C. 1712191454-PERM

Digitally signed by

VICTOR B NASO

Dec 20, 2017

