

[Print](#)

Project Name: KSBP LOC RWY 11 - NEW CIRCLING RADII

Project Reason: Project Reason: New circling areas established. Controlling obstacles: Cat A: TREE (06-138063) 351316.68N/1203925.68W, 516, 1A (new). 516 + 300 (ROC) = 820 MDA. Cat B: TREE (06-117299) 351257.35N/1204031.28W, 909, 1B (new). 909 + 300 (ROC) = 1220 MDA. Cat C: TREE (06-118785) 351432.82N/1204228.24W, 1158, 2C (new). 1158 + 300 (ROC) = 1460 MDA. Cat D: TREE (06-117175) 351444.95N/1204249.65W, 1242, 2C (new). 1242 + 300 (ROC) = 1560 MDA. Radii: Cat A: 1.30, Cat B: 1.81, Cat C: 2.86, Cat D: 3.75. Order 8260.3, chapter 2, New Circling Criteria Applied.

Last Updated By: Kweku Donkor

Last Updated At: 2021-05-04 15:54:10.304058 1/1311

Status: Verified

!FDC X/XXXX SBP IAP SAN LUIS COUNTY RGNL, SAN LUIS OBISPO, CA. LOC RWY 11, ORIG-B... CIRCLING CAT B MDA 1220/HAA 1008, CAT C MDA 1460/HAA 1248, CAT D MDA 1560/HAA 1348. HASBY INT MINIMUMS: CIRCLING CAT B MDA 1220/HAA 1008, CAT C MDA 1460/HAA 1248, CAT D MDA 1560/HAA 1348. CAT B VIS 1 1/2, CAT C VIS 3. ALTERNATE MINIMUMS: CAT A 1000-2, CAT B 1100-2, CAT C 1300-3, CAT D 1400-3, NA WHEN LOCAL WEATHER NOT AVAILABLE, NA WHEN CONTROL TOWER CLOSED. THIS IS LOC RWY 11, ORIG-C. 2105041554-PERM

Digitally signed by
DAVID TEFFETELLER
May 05, 2021

QUALITY
45
CHECKED