

Project Name: SVE - CIRCLING RADII INCREASE

Project Reason: ORDER 8260.3, CHAPTER 2, NEW CIRCLING CRITERIA APPLIED. ONLY CIRCLING MINS VERIFIED.

CIRCLING CONTROLLING OBSTACLES:

CAT A/B 4739 TREE 402122.40N/1203446.98W (2C)  $4739+300 = 5039$  (5040)

CAT C 5474 TREE 401929.44N/1203530.26W (6A)  $5474+300 = 5774$  (5780)

CAT D 5760 AAO 402653.00N/1203345.00W (2C)  $5760+300 = 6060$

RADII – CAT A 1.38, CAT B 1.97, CAT C 3.14, CAT D 4.19

CIRCLING RESTRICTION ADDED FOR CAT D TO MATCH RNAV (GPS)-A.

Last Updated By: Patrick Combs

Last Updated At: 2022-05-24 12:09:16.026638

Status: Verified **2/0125**

!FDC X/XXXX SVE IAP SUSANVILLE MUNI, SUSANVILLE, CA. RNAV (GPS) RWY 29, AMDT 1B... CIRCLING CAT C MDA 5780/HAA 1631, CAT D MDA 6060/HAA 1911. ALTERNATE MINIMUMS: CAT A, B 1700-2, CAT C 1700-3, CAT D 2000-3; NA WHEN LOCAL WEATHER NOT AVAILABLE. CHART NOTE: CIRCLING NA FOR CAT D SOUTHWEST OF RWY 11-29. THIS IS RNAV (GPS) RWY 29, AMDT 1C. 2205241209-PERM

*Digitally signed by*  
**JASON KRETSCHMER**  
May 31, 2022

QUALITY  
40  
CHECKED