

Print

Project Name: 5H4 Circling Radii Increase

Project Reason: Order 8260.3, Chapter 2, new circling criteria applied. Only circling mins verified. Circling controlling obstacles - Cat A/B: 1801 Tower (38-000222) 474632.00N / 0995501.00W (3C) $1801 + 300 = 2101$ (2120), Cat C: 1947 FT MSL Tower (38-020059) 474441.89N / 0995545.71W (4D) $1947 + 50 + 300 = 2297$ (2300), Radii 1.31, 1.86, 2.93.

Last Updated By: DALE SICKELS

Last Updated At: 2021-12-08 16:53:33.092384

Status: Verified **1/8268**



!FDC X/XXXX 5H4 IAP HARVEY MUNI, HARVEY, ND. RNAV (GPS) RWY 29, ORIG-D... CIRCLING CAT C MDA 2300/HAA 693, VIS CAT C 2. CHANGE NOTE TO READ: WHEN LOCAL ALTIMETER SETTING NOT RECEIVED, USE DEVIL'S LAKE ALTIMETER SETTING: INCREASE LNAV/VNAV DA TO 2246 FEET AND VISIBILITY LNAV/VNAV ALL CATS 1/2 SM; INCREASE ALL MDA 140 FEET AND VISIBILITY LNAV AND CIRCLING CAT C 1/2 SM. THIS IS RNAV (GPS) RWY 29, ORIG-E. 2112081653-PERM

Digitally signed by
JASON KRETSCHMER
Dec 10, 2021