

Print

Project Name: GVQ Circling Radii Increase

Project Reason: Order 8260.3, Chapter 2, new circling criteria applied. Only circling mins verified. Updated airport elevation as needed. Added alternate minimums authorized as applicable. Circling controlling obstacles - Cat A: 1029 Tree 430138.15N / 0781037.03W (2C) 1029 + 300 = 1329 (1340), Cat B: 1073 Tank (36-000523) 430043.66N / 0781143.76W (1A) 1073 + 300 = 1373 (1380), Cat C/D: 1409 Tower (36-001689) 425907.00N / 0780933.00W (2C) 1409 + 300 = 1709 (1720), Radii 1.30, 1.84, 2.89, 3.78.

Last Updated By: DALE SICKELS

Last Updated At: 2021-10-27 14:51:34.997746

Status: Verified **1/8417**



!FDC X/XXXX GVQ IAP GENESEE COUNTY, BATAVIA, NY. ILS OR LOC RWY 28, AMDT 6B... AIRPORT ELEVATION 914. CIRCLING CAT A/B HAA 466, CAT C/D MDA 1720/HAA 806, VIS CAT C 2 1/4, CAT D 2 1/2. ALTERNATE MINIMUMS: STANDARD EXCEPT CAT C 900-2 1/4, CAT D 900-2 1/2; NA WHEN LOCAL WEATHER NOT AVAILABLE. CHANGE NOTE TO READ: WHEN LOCAL ALTIMETER SETTING NOT RECEIVED, USE ROCHESTER ALTIMETER SETTING: INCREASE DA TO 1213 FEET; INCREASE ALL MDA 120 FEET AND VISIBILITY S-LOC 28 CATS C AND D 1/4 SM AND CIRCLING CATS C AND D 1/2 SM. THIS IS ILS OR LOC RWY 28, AMDT 6C. 2110271451-PERM

Digitally signed by

JASON KRETSCHMER

Nov 05, 2021