

[Print](#)

Project Name: RPX - CIRC ICON

Project Reason: CAT C CONTROLLING OBSTACLE: 3724 TREE 463058.97N/4083547.08W (2C). 3724 (OBS) + 300 (ROC) + 115 (RA) = 4140 MDA/650 HAA. CAT D: 3920 AAO 463227.01N/1083441.05W (2C). 3920 (OBS) + 300 (ROC) + 115 (RA) = 4340 MDA/850 HAA. VISI: CAT C 1 3/4, D 2 3/4. RADII: A: 1.36 B: 1.93 C: 3.05 D: 4.00. STRAIGHT IN MINIMUMS NOT VERIFIED. ORDER 8260.3, CHAPTER 2, NEW CIRCLING CRITERIA APPLIED

Last Updated By: Rose Boone-Walt

Last Updated At: 2022-05-04 17:39:35.239399

Status: Verified **2/9503**

QUALITY  
47  
CHECKED

!FDC X/XXXX RPX IAP ROUNDUP, ROUNDUP, MT. RNAV (GPS) RWY 7, ORIG-A... CIRCLING CAT C MDA 4140/HAA 650, CAT D MDA 4340/HAA 850; VIS CAT C 1 3/4, CAT D 2 3/4. THIS IS RNAV (GPS) RWY 7, ORIG-B. 2205041738-PERM

*Digitally signed by*  
**JASON KRETSCHMER**  
May 10, 2022