Flight Procedure Tracking Form	Action: FLIGHT CHECK	Task Type: DP	Date Open: 11/29/2009	Task #: 2009110919246478001	Request #: 20091109192464
Procedure: DP SPRINGFIELD MN KD42 ORIG		Airport ID: KD42	Airport: SPRINGFIELD MUNI		Reimbursable #:
City: SPRINGFIELD	ST: MN	GPS #:		Estimated Chart Date: 01/10/2013	FICO #:
Fac ID:	Fac. Type: Proc T	Specialist: MARK BURTZ			

Procedure Review

	Rec'd	Rel'd	Full Name	Comments
Lead:	06/19/2012	09/25/2012	JILL OLSON	
QA:	09/25/2012	09/28/2012	STEVEN SZUKALA	
Liaison:	09/28/2012		Spurlin	MAGVAR

MAG VAR PI

Procedure Comments: **Remark Type:** INFORMATION

pg 4 of 4

SPRINGFIELD, MN SPRINGFIELD MUNI (KD42) TAKEOFF DEP/MINS, ORIG ENROUTE-NO FC: 11.13.12 PUB: 1.10.13

ATTACHED FORMS: 8260-15A.

CONTACT: JILL OLSON/STEVE BARNETT -AVJ-353 LEADS, 405.954.4014 / 405.954.9307./9307.

U.S. DEPARTMENT OF TRANSPORTATION – FEDERAL AVIATION ADMINISTRATION

TAKEOFF MINIMUMS AND OBSTACLE DEPARTURE PROCEDURES (ODP)

Bearings, headings, courses, tracks and radials are magnetic. Elevation and altitudes are in feet MSL. Altitudes are minimum altitudes unless otherwise indicated. Ceilings are in feet above airport elevation. Distances are in nautical miles. Visibilities are in statute miles or feet RVR unless otherwise indicated.

City, State	Airport	Effective Date	Amdt. No.
SPRINGFIELD, MN	SPRINGFIELD MUNI		ORIG

TAKEOFF MINIMUMS:

RWY 13, 31 STANDARD.

TEXTUAL DEPARTURE PROCEDURES:

TAKEOFF OBSTACLE NOTES:

NOTE: RWY 13, TREES BEGINNING 267 FT FROM DER, 267 FT RIGHT OF CENTERLINE, UP TO 100 FT AGL/1149 FT MSL. BUILDING 802 FT FROM DER, 684 FT LEFT OF CENTERLINE, UP TO 30 FT AGL/1089 FT MSL. TREES BEGINNING 763 FT FROM DER, 603 FT LEFT OF CENTERLINE, UP TO 100 FT AGL/1159 FT MSL. TREES BEGINNING 1083 FT FROM DER, 240 FT RIGHT OF CENTERLINE, UP TO 100 FT AGL/1169 FT MSL. TREES BEGINNING 3562 FT FROM DER, 98 FT LEFT OF CENTERLINE, UP TO 100 FT AGL/1169 FT MSL.

NOTE: RWY 31, TREES BEGINNING 2248 FT FROM DER, 183 FT LEFT OF CENTERLINE, UP TO 100 FT AGL/1189 FT MSL. BUILDING 604 FT FROM DER, 563 FT RIGHT OF CENTERLINE, UP TO 30 FT AGL/1109 FT MSL. TREES BEGINNING 656 FT FROM DER, 481 FT RIGHT OF CENTERLINE, UP TO 100 FT AGL/1169 FT MSL. TREES BEGINNING 3889 FT FROM DER, 1495 FT RIGHT OF CENTERLINE, UP TO 100 FT AGL/1199 FT MSL.

CONTROLLING OBSTACLES:

QUALITY CHECKED

U.S. DEPARTMENT OF TRANSPORTATION – FEDERAL AVIATION ADMINISTRATION

TAKEOFF MINIMUMS AND OBSTACLE DEPARTURE PROCEDURES (ODP)

Bearings, headings, courses, tracks and radials are magnetic. Elevation and altitudes are in feet MSL. Altitudes are minimum altitudes unless otherwise indicated.
Ceilings are in feet above airport elevation. Distances are in nautical miles. Visibilities are in statute miles or feet RVR unless otherwise indicated.

City, State	Airport	Effective Date	Amdt. No.
SPRINGFIELD, MN	SPRINGFIELD MUNI		ORIG

REMARKS:

100 FT VEGETATION USED PER FPT.

FLIGHT INSPECTED BY:

JEFFREY W. RANDALL 10/29/2012

REQUIRED EFFECTIVE DATE:

ROUTINE

DEVELOPED BY;

JILL OLSON (MARK BURTZ) AJV-353 08/08/2012

APPROVED BY:

LARRY STROUT AJV-353

COORDINATED WITH:

ALPA, AOPA, NBAA, AMGR, ZMP ARTCC.

CHANGES:

ORIGINAL PROCEDURE.

REASONS:

FPT REQUEST.

11/15/2012: THIS IS A CORRECTED COPY OF THE FORM APPROVED ON 11/13/2012.
1. CHANGED MINNESOTA TO MN IN CITY, STATE BLOCK OF HEADER.

QUALITY CHECKED

Federal Aviation Administration

Memorandum

Date:

To: Dick Powell Manager, National Flight Data Center, AJV-21

From: Larry Strout, Manager, Terminal Procedures & Charting Services, Central Team, AJV-353

Subject: **ACTION:** Magnetic Variation Change

The Magnetic Variation (MV) data for the airport(s) and/or facility(s) listed under the 'Airport/Facility" column will be revised effective concurrent with the publication of the procedure(s) listed below.

RNAV (GPS) RWY 13, ORIG
RNAV (GPS) RWY 31, ORIG
TAKEOFF MINIMUMS AND OBSTACLE DP, ORIG
VOR/DME RWY 13, AMDT 3

Estimated Chart Date: 01/10/2013

Runway Numbers are not affected.

Please publish these changes in the National Flight Data Digest.

MINNESOTA

Location	Name	Airport /Facility	Identifier	Assigned Magnetic Variation Value	Epoch Year
Springfield	Springfield Muni	Airport	KD42 / D42	Old 6 ° East New 2 ° East	2015

If you have any questions please notify Larry H. Strout, larry.h.strout@faa.gov (405) 954-5070

CONCURRENCES
ROUTING SYMBOL AJV-34 SBaker
INITIALS/SIG
DATE
ROUTING SYMBOL AJV-353 JOlson
INITIALS/SIG
DATE
ROUTING SYMBOL AJV-353 LStrout
INITIALS/SIG
DATE
ROUTING SYMBOL AJV-341 JAlfonso
INITIALS/SIG
DATE
ROUTING SYMBOL
INITIALS/SIG
DATE
ROUTING SYMBOL
INITIALS/SIG
DATE
ROUTING SYMBOL
INITIALS/SIG
DATE
ROUTING SYMBOL
INITIALS/SIG
DATE

cc: FTW-FPT, AVJ-3rf
AJV-353; LStrout :sbj::x7537:07162012 :U:\AVN100\100Public\MAGVAR\MAGVAR Letters 2012\ MV Change Request for Springfield, MN (KD42) 7-16-12
Requestor:MBurtz, AJW-3762:CTerrell, Evaluated By:LFortier